

Weekly Update – Gwinear Road

Works within the road closure are progressing well and currently on programme.

Daytime Works

Construction continues in the North section installing road capping and type 1 stone to form the new road. New kerbs and drainage gullies shall be installed early next week along with the remaining section of the new concrete bellmouth.

The existing entrance to Riviera Produce has now been removed to allow construction of the new infiltration basin. Kerbs and gullies in this section will also be completed next week.

Night time work

Network Rail Maintenance has been working this week on the level crossing; removing the existing ballast and replacing with new material. This is in anticipation of the tamping train which is due in next week. This will lift and realign the track to suit the new level crossing boards.

The road closure is to be removed as planned on the 8th December.

Together we deliver



Road construction before level crossing

Together we deliver



North side road build

Together we deliver



Cornish hedge currently being constructed adjacent to the new Riviera Produce entrance

Together we deliver



Excavator laying type one material for road build

Together we deliver



North bound drainage basin
construction

Together we deliver



South bound road removal in preparation for the drainage basin construction.