

Weekly Update – Gwinear Rd

Works within the road closure are on programme and the road is due to reopen on the 8th December as planned.

Daytime Works

The concrete bellmouth to Roseworthy farm is now complete and kerbs and gullies have been installed. Final installation of the road type 1 stone is under way ready for the road surfacing which is due to start on the 2nd December.

Kerbs and gullies to the south section have also been completed and final preparations are underway for the road surfacing that is due to commence on the 3rd December. The infiltration basin located at the old Riviera Produce entrance is now under construction and programmed to be completed by the 2nd December.

Night time work

Network Rail has been working this week on the level crossing. The tamping train came through Gwinear Road crossing on Tuesday and Wednesday night realigning and levelling the existing railway lines. Installation of the new holdfast level crossing boards is underway and is due to be completed by the 29th November.

Together we deliver



The Cills installed by Network Rail Maintenance.



New kerb line on the south side of the track.



Balfour Beatty
Rail

Together we deliver



Kerbs and sub base on the north side of the track.



Kerbs and sub base north side of the track looking away from the Level crossing towards the new concrete bellmouth and access track.



Together we deliver



Maintenance tamping train realigning and levelling the existing railway.

