



## Weekly Update – Gwinear Rd

The road was closed on the 7<sup>th</sup> November to allow the works on the level crossing and realignment of the road to commence.

### Daytime Works

The road planer removed 50mm of existing carriageway on the south section of the road and over 150mm on the North section. Excavation of North section has now progressed up to the level crossing with dig level reaching up to 1.3m at the deepest section. This has now been capped with new imported material and will continue to progress into next week.

The Cornish hedge wall running adjacent to the new South bellmouth (Riviera Produce) is progressing and should be complete mid next week.

### Night time work

Network Rail has been working at night removing the level crossing and carrying out preparation works for the new holdfast units.

All works are on schedule and according to plan despite having some particularly bad weather mid-week. Work will continue over the weekend and through next week's nights. The railway has and will remain operational at all times during the day.



Level crossing boards removed during night time works



The excavation of the North section is almost complete. Capping stone has been laid ready for compaction



Photo showing the depth of the road that has been removed



Cornish hedge currently being constructed adjacent to the new Riviera Produce entrance



The new entrance to Riviera Produce is now in operation.